

LEGNARO STATUS

theta table :

the glue dispenser had its first positive test for glue deposition .the cordon looks very regular and the mixing is correct.

A rough test was done also for the transfer of the glue from the reservoirs to the pistons.

More refined tests will be done this and next week. Orders for the material for the dispensers of tables PHI 1 and PHI 2 will be done this week.

CCD camera is already installed.

References to be installed on the table are ready.

I beam machine is ready,weight machine ordered

PHI 1 table: (PHI 2 is advancing in parallel)

problems with stepping motors are now solved
the bridge is installed and cabling is undergoing
References are available and the holes for their positioning will be done this week.

All the parts for the I-beam machine are available
Weight machine ordered.

